COMPLETION REPORT

1	Name of the Work	Improvements and asphalting Babanna Layout 2nd main road and surroundings cross roads in ward no 12 Shettyhalli Sub Division.
2	Sanctioned Estimate No. and date	BBMP/CE/DZ/TS/189/18-19 Dated: 22.02.2019.
3	Head of Account which is chargeable	P2178 (Job Code 012-19-000051)
4	Instrument Order No. and date	EE/DD/WO/ 355 /18-19 dated: 27.02.2019
5	Name of Contractor	M/s Technical Manager (West), KRIDL.
6 a	Time Stipulated for Completion of Work	180 days
b	Delay in Execution of Work	
7	Measurement recorded in	MB No. 3474/18-19 Page No. 347310-312
8	Check Measurement of the Asst	
9	Name of the office/official in charge of the work	
10	a) Asst. Eng/Junior Engineer	A.P. Shivakumar, A.E
	b) Asst. Executive Engineer	Jayalingappa .B.L, AEE

Sanctioned Estimated Amount	Amount Claims as per actually Vide as per bills	Excess	Savings
Rs. 200.00 Lakhs	1,96,40,681.33	-	-

1. Certified that the above has been completed within the stipulated time noted in the
2. Certified that the contractor has delayed and completed the work for which necessary fine recovered
3. Certified that the above work has been executed by the contractor satisfactory in

Assistant Engineer
Ward no.12

Asst.Executive Engineer
Shettyhalli sub division

Executive Engineer
Dasarahalli Division